

GULF OF MEXICO AWOS STATUS

February 28, 2023

Commissioned Facilities	ICAO LID	Phone #	Frequency	Lat/Long	NOTAM	Wind Sensor Elevation ¹	Site Elevation ^{1*}	Advisory Information (longterm issues and misc notes)
AC25/Hoover-Diana (ExxonMobil)	KHHV	713-431-9699	119.075	26.94/-94.69		216	128	
AC857/Perdido (Shell E&P)	KGYF	504-425-4008	120.275	26.13/-94.90	WIND UNREL 306-315	220	176	
BA538 (Williams Atlantic-Gulf)	KBQX	979-843-7255	118.375	28.31/-95.62		80	78	
EB165 (Fieldwood Energy)	KEMK	337-210-8993	119.475	27.82/-94.32		120	65	Expect restoral 2023
EB643A/Boomvang Spar (Occidental)	KVAF	832-636-9297	119.525	27.35/-94.62	WIND UNREL 225-360	129	125	
EC321A (W&T Offshore)	KEZP	504-323-0220	119.050	28.22/-92.79		135	75	
EI251A (Arena Offshore)	KEKE	985-510-2076	119.925	28.50/-91.57		123	87	
GA209 (Arena Offshore)	KGVW	832-917-1465	118.25	29.13/-94.55		121	86	VIS SENSOR ELEV 104 ^{1*}
GB172/Salsa (Shell E&P)	KGHB	504-321-2911	118.025	27.84/-91.99		110	68	
GB426/Auger (Shell E&P)	KAGI	504-425-5011	118.375	27.55/-92.44	WIND UNREL 345-022	196	134	
GB668/Gunnison Spar (Occidental)	KGUL	832-636-9298	119.025	27.30/-93.54	WIND UNREL ALL DIR	166	160	
GB783/Magnolia (W&T)	KGBK	713-513-8692	118.825	27.20/-92.20	WIND UNREL EAST	191	178	
GC19 (Shell Pipeline)	KXER	504-728-8250	118.55	27.94/-91.00	WIND UNREL 250-090	95	90	
GC338/Front Runner (Murphy E&P)	KGRY	281-846-7109	118.875	27.62/-90.44	WIND UNREL ALL DIR	192	183	
GC433/ King's Quay (Murphy)	KMKQ	832-917-1460	118.15	27.52/-90.00	WIND UNREL 320-020	143	131	
GC787/Atlantis (BP)	KATP	979-235-2225	119.525	27.19/-90.03		210	209	
KC875/Lucius Spar (Occidental)	K18H	832-636-9295	118.075	26.13/-92.04	WIND UNREL 110-160	212	200	
MC437/Appomattox (Shell E&P)	KVQW	504-425-4390	118.325	28.57/-87.93		190	151	
MC474/Na Kika (BP)	KIKT	979-230-4223	118.025	28.52/-88.26		249	229	
MC650/Blind Faith (Chevron)	KDSF	985-773-7295	119.925	28.34/-88.26	WIND UNREL 290-010	110	105	
MC724/Gulfstar 1 (Hess/Williams)	KGLX	713-357-3575	118.225	28.23/-88.99		201	181	
MC807/Mars (Shell E&P)	KCYD	504-425-1521	119.025	28.17/-89.22		200	147	
MP289C (Fieldwood Energy)	KVKY	337-210-8989	118.075	29.25-88.44	WIND UNREL 140-180	115	86	
MUA85A (EnVen Energy Ventures)	KMZG	504-208-2392	119.325	27.73/-96.19				Expect restoral Q1 2023
SP89E-B (Shell Pipeline Company)	KMTK	337-761-8234	124.175	28.70/-89.39		123	128	
SS241 (Shell Pipeline Company)	KPZZ	985-288-6254	121.125	28.43/-91.03		107	88	
VK786/Petronius (Chevron)	KVOA	985-773-7883	118.925	29.23/-87.78	WIND UNREL 355-005	160	131	
WD27A (Cox Operating)	KDLP	504-297-7028	120.425	29.12/-89.55		114	103	
WR29/Big Foot (Chevron)	KWBF	985-773-5497	118.525	26.93/-90.52	WIND UNREL ALL DIR	221	206	
WR718/Jack St. Malo (Chevron)	KJSL	985-773-5178	119.575	26.23/-91.26	WIND UNREL NNE	194	156	

Federal (FAA-leased) AWOS sites indicated with alternating white and **yellow** fill. **Non-Federal** (privately owned) AWOS sites indicated with **pink** fill.

¹ elevation is shown in feet above MSL (Mean Sea Level)

*site elevation refers to the elevation of the barometric pressure sensor at the main sensor suite

GULF OF MEXICO AWOS STATUS
February 28, 2023

AWOS Removal Planned or Completed	ICAO LID	Phone #	Frequency	Lat/Long	Status
MC311A (Fieldwood Energy)	KMDJ	337-210-8997	119.325	28.64/-89.79	Permanently out of service, removal planned Q1 2023
SM268A (Fieldwood Energy)	KSCF	337-210-8994	119.575	29.12/-91.87	Permanently out of service, removal planned Q1 2023

AWOS Awaiting Installation or Commission	ICAO LID	Phone #	Frequency	Lat/Long	Status / Strategic Impact
ST52B (Arena Offshore)	KOYE	TBD	118.350	28.87/-90.49	Planned for Q2 2023 / Replace Fourchon, LA (KXPY); Pairs with SS241
GC763 / Anchor (Chevron)	KANR	985-773-5710	118.975	27.23 / -91.19	Planned for Q3 2023 / Leapfrog replacement of GBK; Pairs with future Tahiti / GC641

Locations Under Consideration for Possible Federal AWOS Installation	ICAO LID	Status / Objective
GC641/ Tahiti (Chevron)	KTAH	Planned for 2023 / New Install / Pairs with WR29, GC787, and GC338
MC941/ Titan (Equinor)	KETO	Planned for 2023 / New Install / Coverage redundancy / Pairs with MC807 and MC724
GAA244A (Williams)		Leapfrog/replace EB-165 (KEMK)
EI338K / Riker (Arena Offshore)		Redundancy to EI-251A (EKE) / Pairs with multiple stations
Tank Battery 45 / (Sanare)		Site survey was completed in May 2022 / Replaces Cameron, LA
MP69P (Shell Pipeline Company)		Site survey was completed in January 2023 / Replaces MP140
SS28P (Shell Pipeline Company)		Site survey was completed in January 2023 / Replaces SM-268A

Network Operations Center (NOC), open 24/7, at **888-461-7277** (preferred) or **DL-SBSS_NOC@att.com**

NOTE: The FAA does not have remote maintenance monitoring capability for the telephone dial-up or VHF radio service. Please report outages/problems of **Federal** AWOS sites to the NOC.

Access METARs online: <https://aviationweather.gov/metar/>